Name of work : Providing Children Play Equipment, Gym items Kogilu Lake and Thrumenahalli Lake at Ward No.5 Jakkur

Measurement recorded on:

Item No.	Discription of Item	No	Length	Breadth	Depth	Qty	Unit/ Remarks
	Supply and Fixing of Pull Down Challenger. Metal: All tubular steel of 2 .5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All weld d joints are scalloped as necessary and welded to an approved MIG process.All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at II the welding points prior to finishing . All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. Allmetal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for th e handles. Bearings:Maintenance-free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified internat ional certifying agency such as IPEMA,TUV,CPSC, or SGS only.The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS ma rk as has been issued in the EN16630 safety certificates. Size_ L x W x H): 2570 x 805 x 2685 mm. Weight: 85.4 Kg Safety Area : 6287 x 4858 mm Capacity_2 Persons.						
	Subha City						
	Gym Equipment	1				1.00	
	Kogilu Lake						
	Gym Equipment	1				1.00	
					Present Qty	**2.00**	**Each**

Checked
M
E.E. (Project)

Contractor

Assistant Engineer

Asst. Executive Engineer,
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

(11)

Name of work : Providing Children Play Equipment, Gym items Kogilu Lake and Thrumenahalli Lake at Ward No.5 Jakkur

Measurement recorded on:

Sl No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit/ Remarks
	Supply and fixing of Seated Chest Press. Metal: All tubular steel of 2.Smm thikness are galvanized and z inc dipped. Joints are Robotic welded. All welded joints t1H • scalloped as necessary and welded to an approved MIG process. All welds an• 111 csed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the w 11lt1ing points prior to finishing. All metal parts are powder coated using AKZO Nobel (11 ca t Wall powder to the thickness of 80-120 microns. All metal parts are tested in rn 1r a lt spray machine that uses a 5% NaCl solution in accordance to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handle!,,Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely Prt' ,ssembled equipment modules. Maintenance: Maintain according to EN 166630 and the maintenance guide. Safety: All products must be tested and certified to mt•(•lEN16630 safety standards with GS test mark. The EN 166630,certificates must be issued by a reputed notified international certifying agency such as IPEMA, 1UV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of						
	Subba City						
	Gym Equipment	1				1.00	
	Kogilu Lake						
	Gym Equipment	1				1.00	
					Present Qty	**2.00**	**Each**

Checked.
E.E. (Projects)

Contractor

Assistant Engineer

Asst. Executive Engineer,
Asst. Executive Enginee
Project Division
Yelahanka Zone
Bangalore

Name of work : Providing Children Play Equipment, Gym items Kogilu Lake and Thrumenahalli Lake at Ward No.5 Jakkur

Measurement recorded on:

Item No.	Discription of Item	No	Length	Breadth	Depth	Qty	Unit/ Remarks
	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.Smm thit.kness are galvaniied and zinc dipped. Joints are Robotic welded. All welded joiflts arc scalloped as necessary and welded to an approved MIG process. All welds arc dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our sa lt S'PI,ray machine.that uses a 5% NaCl solution in accordance to IS07227 to speed up3 c_6rrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintain according to EN 16630 and the maintenance guide. Safety:All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or ISO. The GS Mark EN16630 Certificates must be in the name of tendering party and not any 3rd						
	Subha City						
	Gym Equipment	1				1.00	
	Kogilu Lake						
	Gym Equipment	1				1.00	
					Present Qty	**2.00**	**Each**

Checked
D: 2/4
E.E. (Project)

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of work : Providing Children Play Equipment, Gym items Kogilu Lake and Thrumenahalli Lake at Ward No.5 Jakkur

Measurement recorded on:

Sl No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit/ Remarks
	Supply and fixing of Elliptical Cross Trainer. Metal: All t\jbular steel of 2.Smm thickness are galvanized and zinc dipped. Joints are RClbotic welded. All weldecl 1oints a re scalloped as necessary and welded to an approve(j MIG process. All welds .i re dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at .ill the welding points prior to finishing. Alt metal parts are PCl\vder coated using AKZO Nobel Great Wall powder to the thickness of 80-120 microns. All metal parts are testecJ in our salt spray machine that uses a 5% NaCl solution iri ilccordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality €rip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely.pre-assembled equipment modules. Maintenance: Maintain according to EN 1G630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards w ith GS test mark.The EN 16630 certificates must be issued by a reputed notified international certifying agency, such as						
	Subha City						
	Gym Equipment	1				1.00	
	Kogilu Lake						
	Gym Equipment	1				1.00	
					Present Qty	**2.00**	**Each**

Checked
E.E. (Project)

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of work : Providing Children Play Equipment, Gym items Kogilu Lake and Thrumenahalli Lake at Ward No.5 Jakkur

Measurement recorded on:

Item No.	Discription of Item	No	Length	Breadth	Depth	Qty	Unit/ Remarks
	Supply and Fixing of Rider. Metal: All tubular steel of 2.smm thickness are galvd 1 ilzed and zinc dipped . Joints are Robotic welded. All weldect joints are scalloped as necessary and welded to an approved MIG proi;ess. .<\11 welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing.All metal parts are powder Clated using AKZO Nobel-G reat Wall powder to the thickness of 80-120 microns. All ll\etal parts are tested in our sa lt spray machine that uses a 5% NaCl solution in accorcJ<ince to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubher is used for the handles. 5 Bearings : Maintenance-free ball bearings...Scope of c:l livery: 1completely pre-assembled equipment modules. Maintenance: Maint<1in according to EN 16630 a nd the maintenance guide. Safety: Alf products must h tested and certified to meet EN16630 safety standards with GS test mark. The El\! 16630						
	Subha City						
	Gym Equipment	1				1.00	
	Kogilu Lake						
	Gym Equipment	1				1.00	
					Present Qty	**2.00**	**Each**

Checked
Dt: 28.
E.E. (Project)

Contractor

Assistant Engineer

Asst. Executive Engineer,
Asst. Executive Enginee
Project Divisior
Yelahanka Zone
Bangalore

(15)

Name of work : **Providing Children Play Equipment, Gym items Kogilu Lake and Thrumenahalli Lake at Ward No.5 Jakkur**

Measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit/ Remarks
	Supply and Fixing of Bicycle. Metal: All tubular steel of 25mm thickness are galvani zed and zinc dipped. Joints are Robotic welded. All welded joint s are S('.llloped as necessary and w eldea to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the weltling points prior to finishing.All metal parts are powder coated using AKZO Nobel GreatWall powder to the thickness of 80- 120 microns. All metal parts are tested in our salt v pray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up -orrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. each 1 125000 125000 131188 131188 134500 134500 Bearings: Maintenance-free ball bearings . Scope of delivery: 1completely pre assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to mee t EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA TUV CPSC or						
	Subha City						
	Gym Equipment	1				1.00	
	Kogilu Lake						
	Gym Equipment	1				1.00	
					Present Qty	**2.00**	**Each**

Checked.

E.E. (Project)

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of work : Providing Children Play Equipment, Gym items Kogilu Lake and Thrumenahalli Lake at Ward No.5 Jakkur

Measurement recorded on:

Item No.	Discription of Item	No	Length	Breadth	Depth	Qty	Unit/ Remarks
	Supply and Fixing of Arm & Pedal Bike. Metal: All tubular steel of 2.Smm thickness a re galvanized and zinc dipped.Joints are Robotic welded.All welded joints are sca lloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles.Bearings : Maintenance-free ball bearings.Scope of delivery: 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide.Safety : All products must be tested anEI certified to meet EN16630 safety standards only by a reputed notified international						
	Subha City						
	Gym Equipment	1				1.00	
	Kogilu Lake						
	Gym Equipment	1				1.00	
					Present Qty	**2.00**	**Each**

Checked
E.E. (Project)

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore